## NHDOT SPR2 PROGRAM RESEARCH PROGRESS REPORT

## **INSTRUCTIONS:**

Project Managers and/or Principal Investigators should complete a progress report at least every three months during the project duration. Reports are due the 5<sup>th</sup> of the month following the end of the quarter. Please provide a project update even if no work was done during this reporting period.

Project#		Report Period Year 2019		
15260E/26962T		□Q1 (Jan-Mar) □Q2 (Apr-Jun) ☑Q3 (Jul-Sep) □Q4 (Oct-Dec)		
Project Title:				
Stain Resistant airport Paint Implementation – Implementation Phase				
Project Investigator: John Gorham, Jacobs Er Phone: 603-518-1773		ngineering Group E-mail: john.gorham@jacobs.com		
Project Start Date: 12-21-2016	Project End Date: 3/31/2020	Project schedule status:		
		On schedule		

## **Brief Project Description:**

This phase was to install alternative pavement paint specifications at Laconia Municipal Airport. The follow-on phase will evaluate the effectiveness, durability, and visibility of the paint over a 2-year period.

Progress this Quarter (include meetings, installations, equipment purchases, significant progress, etc.):

Paint observations were conducted on 2 July 2019 and are planned for 26 September 2019 this quarter.

Items needed from NHDOT (i.e., Concurrence, Sub-contract, Assignments, Samples, Testing, etc...):

Participate in on-site observation site visit.

## Anticipated research next 3 months:

Compile data and conduct a project review meeting.

Circumstances affecting project: Describe any challenges encountered or anticipated that might affect the completion of the project within the time, scope, and budget, along with recommended solutions to those problems. Original paint samples areas are significantly worn. Many locations the paint is removed. This is could be effecting the reflectometer readings. Alternate sample locations added to outboard paint stripe that is less worn. Additionally, the December 2018 observations were only able to collect partial data (reflectometer readings and partial pictures) due to the poor weather and low light for photographs. Will discuss after September 2019 observations how we should proceed.

Tasks (from Work Plan)	Planned % Complete	Actual % Complete
Article A - Coordination	100	100
Article B - Observations	87.5	87.5
Article C – Report, Poster, Airport Handout	0	0
Article D - Project Administration	70	70
Contractor Expenses for paint installation	100	100